COMPLETION REPORT

1. Name of work : Up gradation, maintenance and New Landscape Development of Praks at Yelahanka Lake park, Lalbahuddur Shasthry Park, SFS 407, 4th main road Parks, Basavalingappa Park, Deo marvel Layout Park, maasthi Venkatesha Iyangar Park, A Sector 3rd and 4th Main in Yelahanka Newtown Parks, Aralikatte, Sharadha Nagara Arch Park, Amogha Varshini park, Judicial Layout Parks, A Sector 11th Main and 5th Cross Parks and Median at Allalasandra road.

2. Estimated amount : Rs:5,00,00,000/-

3. Head of A/c which is chargeable : P-3748

4. Entrustment order No. & Date : EE(Project)/Ynk Zone/Wo/072/2022-23
Dated : 31.01.2023.

5. Name of Contractor : Sri. Seetharam N Nayak
Prop of M/s Jyothi Enterprises

6. Time stipulated for completion of work. : 6 Months

7. Measurement recorded in : M.B.No: 645/2023-24
Page No. 64401 to 64407
Date : 22.09.2023

8. Check measurement of the Horticulture Asst : BR.No.
Senior Assitant Director of Horticulture on : Page No.

9. Name of the Office / Officer in Charge of the Work :

10. {a} Horticulture Assistant : Sri. P.M. Malayadri
{b} Senior Assitant Director of Horticulture : Sri. Niranjan. D.M.

Sanctioned Estimate Amount	Amount Claims as per actually vide as per Bills	DIFFERENCE	
		EXCESS	SAVINGS
Rs 5,00,00,000/-	Rs. 5,15,67,196/-	Rs. 15,67,196 /-	—

1. Certified that the above work has been completed within the stipulated time noted in the work Order.
2. Certified that the contractor has delayed and completed the work for which necessary time has been recovered
3. Certified that the above work has been executed by the contractor satisfactorily in accordance with the specfn. As embodied in the agreement.

P.M. Malayadri
Horticulture Assistant
Horticulture Assistant
Yelahanka Zone 22/09/2023

Senior Assistant Director of Horticulture
Yelahanka Zone,
B.B.M.P., Bangalore -92